

N40/Dunkettle/Shannonpark/Sarsfield Rd

Progress Update – 11th of January 2019

Dunkettle Interchange Project:

Upgrade Dunkettle to a largely free-flow interchange to alleviate traffic congestion.



- Ground investigation works are continuing throughout the site. These works will continue for a number of months but there will be no impact on traffic over the next few weeks.
- Over the coming days, a works access will be constructed at the eastbound on line to the N25 from the Bury's Bridge/Dunkettle Road area. A stop/go system will be in operation here during off peak hours but no significant disruption to traffic is anticipated.

Advance Works at Silversprings:

Footpath construction and road resurfacing to regularise the traffic lanes in the area for both inbound and outbound traffic at Silversprings.

- General tidy up works are ongoing throughout the site at Silversprings.
- Resurfacing works will recommence on Monday the 21st of January 2019 under night time working.
- We expect that all on road works will reach completion by the end of January with the works overall reaching completion by mid-February 2019.

Advance Works at Little Island Interchange:

Capacity improvement works in the Little Island Interchange area.

- John Sisk and Son (Holdings) Ltd (the main Contractor for the Dunkettle Interchange Upgrade Works) have now been appointed to progress the Little Island Interchange Capacity Improvement Works.
- Initial survey works are already underway on site and the construction works will get underway on Monday the 11th of February 2019.
- Additional slip lanes will be added in a number of areas but the main focus of the works will be on increasing the number of traffic lanes on the interchange overbridge from 3 to 4.
- We expect that the works will be completed by June 2019.
- No significant traffic impacts anticipated in the short term but the interchange overbridge works will be particularly difficult.
- The photograph below shows a recent aerial shot of the interchange area.



Sarsfield Road Works:

Upgrading Sarsfield Rd to facilitate sustainable transport modes such as walking, cycling & public transport.

Works here are at substantial completion with general site tidy up works currently being progressed to completion.

The photograph below is a recent aerial shot of the completed project. The cycle ways on the Eastern and Western side of the road have been highlighted in red – this shows the area over which the red cycle way surfacing will be installed. This material is notoriously weather sensitive and the red surfacing will not actually be installed until April/May 2019.



N40 Intelligent Transport System

Installation of gantry mounted Variable Message Signs and other infrastructure to display traffic information such as journey times.

The next stage of works here will involve the construction of the reinforced concrete bases and erection of the metal work to carry the ITS installations.

This contract is at tender stage and we hope to appoint a Contractor by March 2019.

N28 Works at Shannonpark, Raffeen Junction

Adjustments to lane configuration at Shannonpark to improve traffic flow. Traffic calming/safety measures at Raffeen Junction.

Contractor appointment in this case will now be in January 2019.

Works will get underway during February 2019 and should reach substantial completion by June 2019.

Off peak and night time working will be utilised as appropriate in order to ensure that there will be no major disruption to traffic as the works are progressed.



As always, if there are any queries or comments in relation to any of the work items set out herein please contact us on (021)4520180 or on roadconstruction@ccc-site.com

New subscribers to the newsletter can register at <http://www.dunkettle.ie/newslettersignup>