

# Dunkettle Progress Update

*29th January 2021*

[More Information at www.Dunkettle.ie](http://www.Dunkettle.ie)



## Dunkettle Interchange Upgrade Project

*Upgrade Dunkettle to a largely free-flow interchange to alleviate traffic congestion.*

- Ground investigation works will continue across the site until mid-February 2021. See photograph below.



Ground investigation works ongoing in the verge of the existing N25 eastbound verge area. Works were carried out under night time working in order to minimise daytime traffic lane closures

- We are approaching completion in relation to the protective slab works for the gas transmission main between the N25 westbound and the Upjohn premises - see photograph below.



**Aerial shot of protective slabs at the gas transmission main – as can be seen the slabs themselves are now being installed working in an east to west direction**

- Piling works associated with construction of the various bridges on the Scheme are continuing throughout the site. See photograph below.



**Pile installation works ongoing at what will ultimately be the northern abutment of Structure 01 on the attached layout plan.**



# N40 Intelligent Transport Systems

*Installation of gantry mounted Variable Message Signs and other infrastructure to display traffic information such as journey times.*

- The hard shoulder closure between the Mahon Interchange eastbound on-ramp and the Jack Lynch Tunnel facilitates works at 3 individual ITS sites. The site closest to the Mahon Interchange is shown in the photographs below.



**Clearance and initial surfacing works ongoing at ITS site adjoining the N40 eastbound.**



**Aerial shot looking eastward from the Mahon Interchange area showing the hard shoulder closure which will remain in place here for a number of weeks.**

- Works are also continuing in the traffic island of the Little Island Interchange area. See photograph below.



**Preliminary works nearing completion at the Little Island Interchange splitter island**

- On the N8 Lower Glanmire Road outbound from the City we have encountered some difficulties. The ducting required here will now be installed in lane 2 (the “fast” lane) and traffic here will be reduced to one lane throughout next week. In order to minimise disruption to traffic works here will be progressed on a 24 hour basis.

# Contact Us

As always, if there are any queries or comments in relation to these works, please contact us at:

**Phone:** 1800 810077 (at any time), **Email:** [roadconstruction@ccc-site.com](mailto:roadconstruction@ccc-site.com).



Further information on the Dunkettle Scheme can be accessed [www.dunkettle.ie](http://www.dunkettle.ie).

Real time traffic information can be accessed via [www.dunkettletraffic.ie](http://www.dunkettletraffic.ie) or on the Dunkettle Live App ([Apple App store](#) and [Google Play store](#)).

New subscribers to the newsletter can register: [www.dunkettle.ie/newslettersignup](http://www.dunkettle.ie/newslettersignup)

---

Your email address is on a list that we use to keep you informed on the progress on the N40 and Dunkettle Interchange works.

Want to change how you receive these emails?  
You can [update your preferences](#) or [unsubscribe from this list](#).

---